

Exhibit A - Ontario Sports Empire

Addendum 6

ID	Name	Dur	Start	Finish	Calendar	2024							2025							2026							2027							
						A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J		
	SC-PC-1030	Bid Invite	1d	03-Mar-25	C	03-Mar-25	5x8, with holidays - 5x8, with holidays																											
	SC-PC-1040	Bid Due	1d	10-Apr-25		10-Apr-25	5x8, with holidays - 5x8, with holidays																											
	SC-PC-1050	Council Approval	1d	20-May-25		20-May-25	5x8, with holidays - 5x8, with holidays																											
	Owner / City Direct Buy Procurement		211d	16-Apr-25	13-Feb-26																													
	32-1020	Procure - Playground Equipment	210d	16-Apr-25	13-Feb-26	5x8, with holidays - 5x8, with holidays																												
	32-1865	Procure Digital Board	165d	16-Apr-25	10-Dec-25	5x8, with holidays - 5x8, with holidays																												
	32-1845	Procure Base & Turf for All Fields	40d	16-Apr-25	11-Jun-25	5x8, with holidays - 5x8, with holidays																												
Owner Furnish/ Install		120d	02-Jun-25	19-Nov-25																														
	A11300	Site Furnishings - Owner Furnish / Install	120d	02-Jun-25	19-Nov-25	5x8, with holidays - 5x8, with holidays																												
	A11320	Misc. Equipment Owner Furnish / Install	120d	02-Jun-25	19-Nov-25	5x8, with holidays - 5x8, with holidays																												
	A11310	Athletic Equipment - Owner Furnish / Install	60d	02-Jun-25	25-Aug-25	5x8, with holidays - 5x8, with holidays																												
Submittals / Procurement		156d	16-Apr-25	24-Nov-25																														
	26-1500	Prepare / Submit - Electrical Gear	20d	16-Apr-25	13-May-25	5x8, with holidays - 5x8, with holidays																												
	26-2030	Prepare / Submit - Musco Light Bases	5d	16-Apr-25	22-Apr-25	5x8, with holidays - 5x8, with holidays																												
	26-2060	Prepare / Submit - Musco Light Poles	5d	16-Apr-25	22-Apr-25	5x8, with holidays - 5x8, with holidays																												
	26-2090	Prepare / Submit - Scoreboards	20d	16-Apr-25	13-May-25	5x8, with holidays - 5x8, with holidays																												
	26-2040	Review / Approve - Musco Light Bases	5d	23-Apr-25	29-Apr-25	5x8, with holidays - 5x8, with holidays																												
	26-2070	Review / Approve - Musco Light Poles	5d	23-Apr-25	29-Apr-25	5x8, with holidays - 5x8, with holidays																												
	26-2050	Procure - Musco Light Bases	25d	30-Apr-25	04-Jun-25	5x8, with holidays - 5x8, with holidays																												
	26-2080	Procure - Musco Light Poles	35d	30-Apr-25	18-Jun-25	5x8, with holidays - 5x8, with holidays																												
	26-1510	Review / Approve - Electrical Gear	10d	14-May-25	28-May-25	5x8, with holidays - 5x8, with holidays																												
	26-2100	Review / Approve - Scoreboards	10d	14-May-25	28-May-25	5x8, with holidays - 5x8, with holidays																												
	05-1500	Prepare / Submit - Building Steel	10d	21-May-25	04-Jun-25	5x8, with holidays - 5x8, with holidays																												
	05-4030	Prepare / Submit - Site Railings	10d	21-May-25	04-Jun-25	5x8, with holidays - 5x8, with holidays																												
	26-1520	Procure - Electrical Gear	125d	29-May-25	24-Nov-25	5x8, with holidays - 5x8, with holidays																												
	26-2110	Procure - Scoreboards	100d	29-May-25	17-Oct-25	5x8, with holidays - 5x8, with holidays																												
	05-1510	Review / Approve - Building Steel	10d	05-Jun-25	18-Jun-25	5x8, with holidays - 5x8, with holidays																												
	05-4040	Review / Approve - Site Railings	10d	05-Jun-25	18-Jun-25	5x8, with holidays - 5x8, with holidays																												
	05-1515	Procure - Building Steel	40d	19-Jun-25	14-Aug-25	5x8, with holidays - 5x8, with holidays																												
	05-4050	Procure - Site Railings	50d	19-Jun-25	28-Aug-25	5x8, with holidays - 5x8, with holidays																												
Deferred Submittals / Procurement		201d	21-May-25	06-Mar-26																														
	21-2500	Prepare / Submit - Fire Sprinklers	30d	21-May-25	02-Jul-25	5x8, with holidays - 5x8, with holidays																												
	13-1000	Prepare / Submit - Tension Fabric Structure & Footing Design	80d	21-May-25	12-Sep-25	5x8, with holidays - 5x8, with holidays																												
	28-2500	Prepare / Submit - Fire Alarm	30d	21-May-25	02-Jul-25	5x8, with holidays - 5x8, with holidays																												
	26-2500	Prepare / Submit - EV Parking & Electrical Service	30d	21-May-25	02-Jul-25	5x8, with holidays - 5x8, with holidays																												
	13-1040	Prepare / Submit - Playground Struct. Engineering & Footing Design	30d	21-May-25	02-Jul-25	5x8, with holidays - 5x8, with holidays																												
	21-2510	Review / Approve - Fire Sprinklers	30d	03-Jul-25	14-Aug-25	5x8, with holidays - 5x8, with holidays																												
	26-2510	Review / Approve - EV Parking & Electrical Service	30d	03-Jul-25	14-Aug-25	5x8, with holidays - 5x8, with holidays																												
	28-2510	Review / Approve - Fire Alarm	30d	03-Jul-25	14-Aug-25	5x8, with holidays - 5x8, with holidays																												
	13-1050	Review / Approve - Playground Struct. Engineering & Footing Design	30d	03-Jul-25	14-Aug-25	5x8, with holidays - 5x8, with holidays																												
	21-2520	Procure - Fire Sprinklers	20d	15-Aug-25	12-Sep-25	5x8, with holidays - 5x8, with holidays																												
	26-2520	Procure - EV Parking & Electrical Service	50d	15-Aug-25	24-Oct-25	5x8, with holidays - 5x8, with holidays																												
	28-2520	Procure - Fire Alarm	50d	15-Aug-25	24-Oct-25	5x8, with holidays - 5x8, with holidays																												
	13-1010	Review / Approve - Tension Fabric Structure & Footing Design	40d	15-Sep-25	07-Nov-25	5x8, with holidays - 5x8, with holidays																												

Exhibit A - Ontario Sports Empire

Addendum 6

[illegible]

ID	Name	Dur	Start	Finish	Calendar	2024												2025												2026												2027												
						A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J									
	SF-2270	Install Wet Utilities (SS,W,SD)	10d	19-Sep-25	01-Oct-25	ONT_2S-1 - 6 Day Workweek - 2 Shifts with Saturdays	<div><div><div>■ Install Wet Utilities (SS,W,SD)</div><div>▮ Place Musco Light Pole Bases</div><div>▮ Install Musco Lighting</div><div>▮ Fine Grade for Concrete</div><div>■ Concrete Curb / Mow Strip / Bleacher Sidewalk</div><div>■ Fine Grade / UG Plumbing / Fabric / Nailer / Base / Top Course</div><div>■ Install Synthetic Turf</div><div>▮ Generate Punch List / WTC List</div><div>▮ Punch List Complete</div><div>▮ Place Foundations / Steel for Scoreboard</div><div>▮ Install Scoreboard</div><div>▮ Electrical Rough-In / Disconnect Switch for Scoreboard</div><div>▮ Rough Grade</div><div>▮ Fine Grade / Final Survey / Acceptance</div><div>■ Install Dry Utilities</div><div>▮ Install Wet Utilities (SS,W,SD)</div><div>▮ Place Musco Light Pole Bases</div><div>▮ Install Musco Lighting</div><div>▮ Fine Grade for Concrete</div><div>■ Concrete Curb / Mow Strip / Bleacher Sidewalk</div><div>■ Fine Grade / UG Plumbing / Fabric / Nailer / Base / Top Course</div><div>■ Install Synthetic Turf</div><div>▮ Generate Punch List / WTC List</div><div>▮ Punch List Complete</div><div>▮ Place Foundations / Steel for Scoreboard</div><div>▮ Install Scoreboard</div><div>▮ Electrical Rough-In / Disconnect Switch for Scoreboard</div><div>▮ Rough Grade</div><div>▮ Fine Grade / Final Survey / Acceptance</div></div></div>																																															
	Musco Lighting		10d	27-Aug-25	08-Sep-25																																																	
	SF-2290	Place Musco Light Pole Bases	5d	27-Aug-25	02-Sep-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																
	SF-2300	Install Musco Lighting	5d	03-Sep-25	08-Sep-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																
	Site Concrete Before Field		17d	01-Oct-25	20-Oct-25																																																	
	SF-2310	Fine Grade for Concrete	2d	01-Oct-25	02-Oct-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																
	SF-2320	Concrete Curb / Mow Strip / Bleacher Sidewalk	15d	03-Oct-25	20-Oct-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																
	Soccer Field		77d	12-Nov-25	13-Feb-26																																																	
	SF-2330	Fine Grade / UG Plumbing / Fabric / Nailer / Base / Top Course	28d	12-Nov-25	16-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																
	SF-2340	Install Synthetic Turf	21d	13-Jan-26	05-Feb-26	SC_610 - 6 Day Workweek / 10 Hour Days																																																
	SF-2350	Generate Punch List / WTC List	2d	06-Feb-26	07-Feb-26	SC_610 - 6 Day Workweek / 10 Hour Days																																																
	SF-2360	Punch List Complete	5d	09-Feb-26	13-Feb-26	SC_610 - 6 Day Workweek / 10 Hour Days																																																
	Scoreboards		70d	01-Oct-25	24-Dec-25																																																	
	SF-2370	Place Foundations / Steel for Scoreboard	5d	01-Oct-25	06-Oct-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																
	SF-2380	Install Scoreboard	5d	13-Dec-25	18-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																
	SF-2390	Electrical Rough-In / Disconnect Switch for Scoreboard	5d	19-Dec-25	24-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																
	Soccer Field / Football Field 2		183d	13-Jun-25	05-Mar-26																																																	
	Grading		6d	13-Jun-25	19-Jun-25																																																	
	SF-2400	Rough Grade	5d	13-Jun-25	19-Jun-25	ONT_2S-1 - 6 Day Workweek - 2 Shifts with Saturdays																																																
	SF-3300	Fine Grade / Final Survey / Acceptance	1d	19-Jun-25	19-Jun-25	ONT_2S-1 - 6 Day Workweek - 2 Shifts with Saturdays																																																
	Dry Utilities		10d	27-Aug-25	10-Sep-25																																																	
	SF-2420	Install Dry Utilities	10d	27-Aug-25	10-Sep-25	ONT_2S-1 - 6 Day Workweek - 2 Shifts with Saturdays																																																
	Wet Utilities		10d	01-Oct-25	13-Oct-25																																																	
	SF-2410	Install Wet Utilities (SS,W,SD)	10d	01-Oct-25	13-Oct-25	ONT_2S-1 - 6 Day Workweek - 2 Shifts with Saturdays																																																
	Musco Lighting		10d	10-Sep-25	20-Sep-25																																																	
	SF-2430	Place Musco Light Pole Bases	5d	10-Sep-25	15-Sep-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																
	SF-2440	Install Musco Lighting	5d	16-Sep-25	20-Sep-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																
	Site Concrete Before Field		17d	13-Oct-25	31-Oct-25																																																	
	SF-2450	Fine Grade for Concrete	2d	13-Oct-25	14-Oct-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																
	SF-2460	Concrete Curb / Mow Strip / Bleacher Sidewalk	15d	15-Oct-25	31-Oct-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																
	Soccer Field		84d	24-Nov-25	05-Mar-26																																																	
	SF-2470	Fine Grade / UG Plumbing / Fabric / Nailer / Base / Top Course	28d	24-Nov-25	29-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																
	SF-2480	Install Synthetic Turf	21d	02-Feb-26	25-Feb-26	SC_610 - 6 Day Workweek / 10 Hour Days																																																
	SF-2490	Generate Punch List / WTC List	2d	26-Feb-26	27-Feb-26	SC_610 - 6 Day Workweek / 10 Hour Days																																																
	SF-2500	Punch List Complete	5d	28-Feb-26	05-Mar-26	SC_610 - 6 Day Workweek / 10 Hour Days																																																
	Scoreboards		65d	13-Oct-25	31-Dec-25																																																	
	SF-2510	Place Foundations / Steel for Scoreboard	5d	13-Oct-25	17-Oct-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																
	SF-2520	Install Scoreboard	5d	19-Dec-25	24-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																
	SF-2530	Electrical Rough-In / Disconnect Switch for Scoreboard	5d	26-Dec-25	31-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																
	Soccer Field / Football Field 1		196d	19-Jun-25	30-Mar-26																																																	
	Grading		6d	19-Jun-25	25-Jun-25																																																	
	SF-2540	Rough Grade	5d	19-Jun-25	25-Jun-25	ONT_2S-1 - 6 Day Workweek - 2 Shifts with Saturdays																																																
SF-3310	Fine Grade / Final Survey / Acceptance	1d	25-Jun-25	25-Jun-25	ONT_2S-1 - 6 Day Workweek - 2 Shifts with Saturdays																																																	
Dry Utilities		10d	10-Sep-25	22-Sep-25																																																		

■ Current

■ Progress

■ Critical

◆ Milestones

▮ Summary

Tilden-Coil

CONSTRUCTORS^{INC.}

Building with Integrity Since 1938

Date	Revision	Checked	Approved

Exhibit A - Ontario Sports Empire

Addendum 6

ID		Name	Dur	Start	Finish	Calendar	2024							2025							2026							2027																																		
							A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J																	
		SF-2560	Install Dry Utilities	10d	10-Sep-25	22-Sep-25	ONT_2S-1 - 6 Day Workweek - 2 Shifts with Saturdays																												■ Install Dry Utilities																											
		Wet Utilities		10d	13-Oct-25	24-Oct-25																													■ Install Wet Utilities (SS,W,SD)																											
		SF-2550	Install Wet Utilities (SS,W,SD)	10d	13-Oct-25	24-Oct-25	ONT_2S-1 - 6 Day Workweek - 2 Shifts with Saturdays																																																							
		Musco Lighting		10d	22-Sep-25	02-Oct-25																													■ Place Musco Light Pole Bases ■ Install Musco Lighting																											
		SF-2570	Place Musco Light Pole Bases	5d	22-Sep-25	26-Sep-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																							
		SF-2580	Install Musco Lighting	5d	27-Sep-25	02-Oct-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																							
		Site Concrete Before Field		17d	24-Oct-25	13-Nov-25																													■ Fine Grade for Concrete ■ Concrete Curb / Mow Strip / Bleacher Sidewalk																											
		SF-2590	Fine Grade for Concrete	2d	24-Oct-25	25-Oct-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																							
		SF-2600	Concrete Curb / Mow Strip / Bleacher Sidewalk	15d	27-Oct-25	13-Nov-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																							
		Soccer Field		77d	30-Dec-25	30-Mar-26																																																								
		SF-2610	Fine Grade / UG Plumbing / Fabric / Nailer / Base / Top Course	28d	30-Dec-25	31-Jan-26	SC_610 - 6 Day Workweek / 10 Hour Days																												■ Fine Grade / UG Plumbing / Fabric / Nailer / Base / Top Course ■ Install Synthetic Turf																											
		SF-2620	Install Synthetic Turf	21d	26-Feb-26	21-Mar-26	SC_610 - 6 Day Workweek / 10 Hour Days																																																							
		SF-2630	Generate Punch List / WTC List	2d	23-Mar-26	24-Mar-26	SC_610 - 6 Day Workweek / 10 Hour Days																												■ Generate Punch List / WTC List																											
		SF-2640	Punch List Complete	5d	25-Mar-26	30-Mar-26	SC_610 - 6 Day Workweek / 10 Hour Days																												■ Punch List Complete																											
		Scoreboards		60d	24-Oct-25	07-Jan-26																																																								
		SF-2650	Place Foundations / Steel for Scoreboard	5d	24-Oct-25	29-Oct-25	SC_610 - 6 Day Workweek / 10 Hour Days																												■ Place Foundations / Steel for Scoreboard ■ Install Scoreboard																											
		SF-2660	Install Scoreboard	5d	26-Dec-25	31-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																							
		SF-2670	Electrical Rough-In / Disconnect Switch for Scoreboard	5d	02-Jan-26	07-Jan-26	SC_610 - 6 Day Workweek / 10 Hour Days																												■ Electrical Rough-In / Disconnect Switch for Scoreboard																											
		Canopies - Soccer Facilities		117d	08-Nov-25	30-Mar-26																																																								
		Canopies 9-12		107d	08-Nov-25	18-Mar-26																																																								
		SF-2680	Canopy Foundations	10d	08-Nov-25	20-Nov-25	SC_610 - 6 Day Workweek / 10 Hour Days																												■ Canopy Foundations ■ Canopy Steel ■ Canopy Fabric																											
		SF-2690	Canopy Steel	10d	31-Jan-26	11-Feb-26	SC_610 - 6 Day Workweek / 10 Hour Days																																																							
		SF-2700	Canopy Fabric	10d	07-Mar-26	18-Mar-26	SC_610 - 6 Day Workweek / 10 Hour Days																																																							
		Canopies 5-8		107d	21-Nov-25	30-Mar-26																																																								
		SF-2710	Canopy Foundations	10d	21-Nov-25	04-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																												■ Canopy Foundations ■ Canopy Steel ■ Canopy Fabric																											
		SF-2720	Canopy Steel	10d	12-Feb-26	23-Feb-26	SC_610 - 6 Day Workweek / 10 Hour Days																																																							
		SF-2730	Canopy Fabric	10d	19-Mar-26	30-Mar-26	SC_610 - 6 Day Workweek / 10 Hour Days																																																							
		Walls / Concrete Bleachers @ Soccer Fields		131d	21-Jul-25	24-Dec-25																																																								
		Walls / Concrete Bleachers @ Soccer Fields 9-12		50d	21-Jul-25	17-Sep-25																																																								
		SF-2760	Construct CMU Walls / Drainage / Backfill	20d	21-Jul-25	12-Aug-25	SC_610 - 6 Day Workweek / 10 Hour Days																												■ Construct CMU Walls / Drainage / Backfill ■ Form / Rebar / Pour Concrete Bleachers																											
		SF-2780	Form / Rebar / Pour Concrete Bleachers	40d	01-Aug-25	17-Sep-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																							
		Walls / Concrete Bleachers @ Soccer Fields 5-8		50d	08-Sep-25	04-Nov-25																																																								
		SF-2920	Construct CMU Walls / Drainage / Backfill	20d	08-Sep-25	30-Sep-25	SC_610 - 6 Day Workweek / 10 Hour Days																												■ Construct CMU Walls / Drainage / Backfill ■ Form / Rebar / Pour Concrete Bleachers																											
		SF-2940	Form / Rebar / Pour Concrete Bleachers	40d	19-Sep-25	04-Nov-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																							
		Walls / Concrete Bleachers @ Soccer Fields 1-4		50d	24-Oct-25	24-Dec-25																																																								
		SF-3080	Construct CMU Walls / Drainage / Backfill	20d	24-Oct-25	17-Nov-25	SC_610 - 6 Day Workweek / 10 Hour Days																												■ Construct CMU Walls / Drainage / Backfill ■ Form / Rebar / Pour Concrete Bleachers																											
		SF-3100	Form / Rebar / Pour Concrete Bleachers	40d	05-Nov-25	24-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																							
		Seating Area / Walkways Around Soccer Fields		90d	21-Nov-25	10-Mar-26																																																								
		Seating Area / Walkways @ Soccer Fields 9-12		64d	21-Nov-25	07-Feb-26																																																								
		SF-2740	Grading	5d	21-Nov-25	26-Nov-25	SC_610 - 6 Day Workweek / 10 Hour Days																												■ Grading ■ Irrigation Sleeves / Mains ■ Install U/G Electrical for Lights																											
		SF-2790	Irrigation Sleeves / Mains	5d	29-Nov-25	04-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																							
		SF-2800	Install U/G Electrical for Lights	5d	29-Nov-25	04-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																												■ Place Light Pole Foundations																											
		SF-2810	Place Light Pole Foundations	5d	05-Dec-25	10-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																							
		SF-2820	Construct Planter Walls / Seat Walls	10d	05-Dec-25	16-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																												■ Construct Planter Walls / Seat Walls																											

Current

Progress

Critical

◆

Milestones

▬

Summary

Tilden-Coil

CONSTRUCTORS

Building with Integrity Since 1938

Date	Revision	Checked	Approved

ID		Name	Dur	Start	Finish	Calendar	2024							2025							2026							2027																																			
							A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J																														
		PLZS-1350	Fine Grade	3d	02-Mar-26	04-Mar-26	SC_610 - 6 Day Workweek / 10 Hour Days																													▪ Fine Grade																											
		PLZS-1360	Concrete Paving / Bands	10d	05-Mar-26	16-Mar-26	SC_610 - 6 Day Workweek / 10 Hour Days																													▪ Concrete Paving / Bands																											
		PLZS-1370	Install Pavers	10d	17-Mar-26	27-Mar-26	SC_610 - 6 Day Workweek / 10 Hour Days																													▪ Install Pavers																											
		PLZS-1380	Install Site Lighting	5d	28-Mar-26	02-Apr-26	SC_610 - 6 Day Workweek / 10 Hour Days																													▪ Install Site Lighting																											
		PLZS-1390	Install Irrigation / Landscaping	10d	28-Mar-26	08-Apr-26	SC_610 - 6 Day Workweek / 10 Hour Days																													▪ Install Irrigation / Landscaping																											
		PLZS-1400	Generate Punch List / WTC List	5d	09-Apr-26	14-Apr-26	SC_610 - 6 Day Workweek / 10 Hour Days																													▪ Generate Punch List / WTC List																											
		PLZS-1410	Punch List Complete	5d	15-Apr-26	20-Apr-26	SC_610 - 6 Day Workweek / 10 Hour Days																													▪ Punch List Complete																											
	Restroom Building			168d	17-Jul-25	17-Mar-26																														▪ Grade Bldg. Pad																											
	Grade Bldg. Pad			5d	17-Jul-25	22-Jul-25																														▪ Pad Certification																											
		RR-1000	Grade Bldg. Pad	4d	17-Jul-25	21-Jul-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																								
		RR-1010	Pad Certification	1d	22-Jul-25	22-Jul-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																								
	Bldg. Foundations / Structure			57d	23-Jul-25	10-Oct-25																														▪ Layout / Excavate Foundations																											
		RR-1020	Layout / Excavate Foundations	3d	23-Jul-25	25-Jul-25	SC_610 - 6 Day Workweek / 10 Hour Days																													▪ Install Rebar @ Foundations																											
		RR-1030	Install Rebar @ Foundations	5d	26-Jul-25	31-Jul-25	SC_610 - 6 Day Workweek / 10 Hour Days																													▪ Pour Foundations																											
		RR-1040	Pour Foundations	1d	01-Aug-25	01-Aug-25	SC_610 - 6 Day Workweek / 10 Hour Days																													▪ Strip Foundations																											
		RR-1050	Strip Foundations	1d	02-Aug-25	02-Aug-25	SC_610 - 6 Day Workweek / 10 Hour Days																													▪ Construct CMU Starter Course																											
		RR-1060	Construct CMU Starter Course	4d	04-Aug-25	07-Aug-25	SC_610 - 6 Day Workweek / 10 Hour Days																													▪ Install Under-Slab Plumbing																											
		RR-1070	Install Under-Slab Plumbing	3d	08-Aug-25	11-Aug-25	SC_610 - 6 Day Workweek / 10 Hour Days																													▪ Install Under-Slab Electrical																											
		RR-1080	Install Under-Slab Electrical	3d	12-Aug-25	14-Aug-25	SC_610 - 6 Day Workweek / 10 Hour Days																													▪ Fine Grade / Base / Vapor Barrier																											
		RR-1090	Fine Grade / Base / Vapor Barrier	2d	15-Aug-25	16-Aug-25	SC_610 - 6 Day Workweek / 10 Hour Days																													▪ Install SOG Rebar																											
		RR-1100	Install SOG Rebar	2d	18-Aug-25	19-Aug-25	SC_610 - 6 Day Workweek / 10 Hour Days																													▪ Pour SOG																											
		RR-1110	Pour SOG	1d	20-Aug-25	20-Aug-25	SC_610 - 6 Day Workweek / 10 Hour Days																													▪ Cure SOG																											
		RR-1120	Cure SOG	3d	21-Aug-25	23-Aug-25	7x8, no holidays - 7x8, no holidays																													▪ Build CMU Structure (Embeds / H/M Frames)																											
		RR-1130	Build CMU Structure (Embeds / H/M Frames)	12d	19-Sep-25	02-Oct-25	SC_610 - 6 Day Workweek / 10 Hour Days																													▪ Install Roof Framing & Sheet Roof																											
		RR-1140	Install Roof Framing & Sheet Roof	7d	03-Oct-25	10-Oct-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																								
	Roof			48d	11-Oct-25	09-Dec-25																														▪ MEP Penetrations																											
		RR-1150	MEP Penetrations	5d	11-Oct-25	16-Oct-25	SC_610 - 6 Day Workweek / 10 Hour Days																													▪ Install Roof Drains																											
		RR-1160	Install Roof Drains	5d	11-Oct-25	16-Oct-25	SC_610 - 6 Day Workweek / 10 Hour Days																													▪ Install Standing Seam Roofing																											
		RR-1170	Install Standing Seam Roofing	10d	17-Oct-25	28-Oct-25	SC_610 - 6 Day Workweek / 10 Hour Days																													▪ Install Gutters / Downspouts																											
		RR-1180	Install Gutters / Downspouts	3d	29-Oct-25	31-Oct-25	SC_610 - 6 Day Workweek / 10 Hour Days																													▪ Install Roof / Parapet Flashings																											
		RR-1190	Install Roof / Parapet Flashings	5d	04-Dec-25	09-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																								
	Exterior			51d	11-Oct-25	12-Dec-25																														▪ Set Scaffold																											
		RR-1200	Set Scaffold	3d	11-Oct-25	14-Oct-25	SC_610 - 6 Day Workweek / 10 Hour Days																													▪ Install Flashings																											
		RR-1210	Install Flashings	5d	15-Oct-25	20-Oct-25	SC_610 - 6 Day Workweek / 10 Hour Days																													▪ Install Pre-Cast Concrete																											
		RR-1220	Install Pre-Cast Concrete	5d	15-Oct-25	20-Oct-25	SC_610 - 6 Day Workweek / 10 Hour Days																													▪ Install Windows																											
		RR-1230	Install Windows	5d	21-Oct-25	25-Oct-25	SC_610 - 6 Day Workweek / 10 Hour Days																													▪ Install Lath & Plaster																											
		RR-1240	Install Lath & Plaster	30d	27-Oct-25	03-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																													▪ Remove Scaffolding																											
		RR-1250	Remove Scaffolding	3d	04-Dec-25	06-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																													▪ Exterior MEP Finish																											
		RR-1260	Exterior MEP Finish	5d	08-Dec-25	12-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																								
	Interior			119d	11-Oct-25	04-Mar-26																														▪ Layout / Frame Interior Walls																											
Framing / MEP Rough-In			50d	11-Oct-25	11-Dec-25																													▪ Install H/M Door Frames																													
	RR-1270	Layout / Frame Interior Walls	7d	11-Oct-25	18-Oct-25	SC_610 - 6 Day Workweek / 10 Hour Days																												▪ Electrical / FA / LV Wall Rough-In																													
	RR-1280	Install H/M Door Frames	3d	16-Oct-25	18-Oct-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																									
	RR-1290	Electrical / FA / LV Wall Rough-In	10d	20-Oct-25	30-Oct-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																									
<div><div></div> Current<div></div> Progress<div></div> Critical</div> <div><div></div> Milestones<div></div> Summary</div>							<div><div></div> Tilden-Coil<div></div> CONSTRUCTORS<div></div> Building with Integrity Since 1938</div>							Date	Revision							Checked							Approved																																		

Exhibit A - Ontario Sports Empire

Addendum 6

ID		Name	Dur	Start	Finish	Calendar	2024												2025												2026												2027																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
							A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O					

Exhibit A - Ontario Sports Empire

Addendum 6

ID		Name	Dur	Start	Finish	Calendar	2024					2025					2026					2027																																			
							A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J																								
		IT-1030	Install Rebar @ Foundations	7d	01-Aug-25	08-Aug-25	SC_610 - 6 Day Workweek / 10 Hour Days																						■ Install Rebar @ Foundations																												
		IT-1040	Pour Foundations	1d	09-Aug-25	09-Aug-25	SC_610 - 6 Day Workweek / 10 Hour Days																						■ Pour Foundations																												
		IT-1050	Strip Foundations	1d	11-Aug-25	11-Aug-25	SC_610 - 6 Day Workweek / 10 Hour Days																						■ Strip Foundations																												
		IT-1060	Construct CMU Starter Course	5d	12-Aug-25	16-Aug-25	SC_610 - 6 Day Workweek / 10 Hour Days																						■ Construct CMU Starter Course																												
		IT-1070	Install Under-Slab Plumbing	3d	18-Aug-25	20-Aug-25	SC_610 - 6 Day Workweek / 10 Hour Days																						■ Install Under-Slab Plumbing																												
		IT-1080	Install Under-Slab Electrical	3d	21-Aug-25	23-Aug-25	SC_610 - 6 Day Workweek / 10 Hour Days																						■ Install Under-Slab Electrical																												
		IT-1090	Fine Grade / Base / Vapor Barrier	2d	25-Aug-25	26-Aug-25	SC_610 - 6 Day Workweek / 10 Hour Days																						■ Fine Grade / Base / Vapor Barrier																												
		IT-1100	Install SOG Rebar	2d	27-Aug-25	28-Aug-25	SC_610 - 6 Day Workweek / 10 Hour Days																						■ Install SOG Rebar																												
		IT-1110	Pour SOG	1d	29-Aug-25	29-Aug-25	SC_610 - 6 Day Workweek / 10 Hour Days																						■ Pour SOG																												
		IT-1120	Cure SOG	3d	30-Aug-25	01-Sep-25	7x8, no holidays - 7x8, no holidays																						■ Cure SOG																												
		IT-1130	Build CMU Structure (Embeds / H/M Frames)	12d	25-Sep-25	08-Oct-25	SC_610 - 6 Day Workweek / 10 Hour Days																						■ Build CMU Structure (Embeds / H/M Frames)																												
		IT-1140	Install Roof Framing & Sheet Roof	7d	09-Oct-25	16-Oct-25	SC_610 - 6 Day Workweek / 10 Hour Days																						■ Install Roof Framing & Sheet Roof																												
		Roof			61d	17-Oct-25	31-Dec-25																																																		
		IT-1150	Install Roof Drains	5d	17-Oct-25	22-Oct-25	SC_610 - 6 Day Workweek / 10 Hour Days																						■ Install Roof Drains																												
		IT-1160	Install Roof Curbs	5d	17-Oct-25	22-Oct-25	SC_610 - 6 Day Workweek / 10 Hour Days																						■ Install Roof Curbs																												
		IT-1170	MEP Penetrations	5d	17-Oct-25	22-Oct-25	SC_610 - 6 Day Workweek / 10 Hour Days																						■ MEP Penetrations																												
		IT-1180	Install Single Ply Roofing System & Underlayment for SS Roof	8d	23-Oct-25	31-Oct-25	SC_610 - 6 Day Workweek / 10 Hour Days																						■ Install Single Ply Roofing System & Underlayment for SS Roof																												
		IT-1190	Install Mechanical Equipment & Make MEP Connections	10d	01-Nov-25	13-Nov-25	SC_610 - 6 Day Workweek / 10 Hour Days																						■ Install Mechanical Equipment & Make MEP Connections																												
		IT-1200	Install Standing Seam Roofing	10d	16-Dec-25	27-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																						■ Install Standing Seam Roofing																												
		IT-1210	Install Roof / Parapet Flashings	5d	16-Dec-25	20-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																						■ Install Roof / Parapet Flashings																												
		IT-1220	Install Gutters / Downspouts	3d	29-Dec-25	31-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																						■ Install Gutters / Downspouts																												
		Exterior			56d	17-Oct-25	24-Dec-25																																																		
		IT-1230	Set Scaffold	3d	17-Oct-25	20-Oct-25	SC_610 - 6 Day Workweek / 10 Hour Days																						■ Set Scaffold																												
		IT-1240	Install Pre-Cast Concrete	5d	21-Oct-25	25-Oct-25	SC_610 - 6 Day Workweek / 10 Hour Days																						■ Install Pre-Cast Concrete																												
		IT-1250	Install Flashings	5d	21-Oct-25	25-Oct-25	SC_610 - 6 Day Workweek / 10 Hour Days																						■ Install Flashings																												
		IT-1260	Install Windows	10d	27-Oct-25	06-Nov-25	SC_610 - 6 Day Workweek / 10 Hour Days																						■ Install Windows																												
		IT-1270	Install Lath & Plaster	30d	07-Nov-25	15-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																						■ Install Lath & Plaster																												
		IT-1280	Remove Scaffolding	3d	16-Dec-25	18-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																						■ Remove Scaffolding																												
		IT-1290	Exterior MEP Finish	5d	19-Dec-25	24-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																						■ Exterior MEP Finish																												
		Interior			147d	17-Oct-25	11-Apr-26																																																		
		Framing / MEP Rough-In			47d	17-Oct-25	13-Dec-25																																																		
		IT-1300	Layout / Frame Interior Walls	7d	17-Oct-25	24-Oct-25	SC_610 - 6 Day Workweek / 10 Hour Days																						■ Layout / Frame Interior Walls																												
		IT-1310	Install H/M Door Frames	3d	22-Oct-25	24-Oct-25	SC_610 - 6 Day Workweek / 10 Hour Days																						■ Install H/M Door Frames																												
		IT-1320	Electrical / FA / LV Wall Rough-In	10d	25-Oct-25	05-Nov-25	SC_610 - 6 Day Workweek / 10 Hour Days																						■ Electrical / FA / LV Wall Rough-In																												
		IT-1330	Prelim Drywall	5d	25-Oct-25	30-Oct-25	SC_610 - 6 Day Workweek / 10 Hour Days																						■ Prelim Drywall																												
		IT-1340	Fire Sprinkler Rough-In	7d	25-Oct-25	01-Nov-25	SC_610 - 6 Day Workweek / 10 Hour Days																						■ Fire Sprinkler Rough-In																												
		IT-1350	Plumbing Rough-In	5d	03-Nov-25	07-Nov-25	SC_610 - 6 Day Workweek / 10 Hour Days																						■ Plumbing Rough-In																												
		IT-1360	HVAC Controls Rough-In	5d	08-Nov-25	14-Nov-25	SC_610 - 6 Day Workweek / 10 Hour Days																						■ HVAC Controls Rough-In																												
		IT-1370	Mechanical Rough-In	8d	08-Nov-25	18-Nov-25	SC_610 - 6 Day Workweek / 10 Hour Days																						■ Mechanical Rough-In																												
		IT-1380	O/H Electrical / FA / LV Rough-In	10d	19-Nov-25	02-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																						■ O/H Electrical / FA / LV Rough-In																												
		IT-1390	Frame Ceilings	5d	03-Dec-25	08-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																						■ Frame Ceilings																												
		IT-1400	HVAC Ceiling Rough-In	5d	09-Dec-25	13-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																						■ HVAC Ceiling Rough-In																												
IT-1410	Electrical / FA / LV Ceiling Rough-In	5d	09-Dec-25	13-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																				■ Electrical / FA / LV Ceiling Rough-In																																
IT-1420	Fire Sprinkler Drops to Ceilings	5d	09-Dec-25	13-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																				■ Fire Sprinkler Drops to Ceilings																																
<div><div></div> Current</div> <div><div></div> Progress</div> <div><div></div> Critical</div> <div><div></div> Milestones</div> <div><div></div> Summary</div>						Date		Revision		Checked		Approved																																													

Exhibit A - Ontario Sports Empire

Addendum 6

ID	Name		Dur	Start	Finish	Calendar	2024							2025							2026							2027										
							A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N
	General Finishes		100d	15-Dec-25	11-Apr-26																																	
	IT-1430	Insulate Walls	3d	15-Dec-25	17-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																																
	IT-1440	Hang Drywall @ Walls & Ceilings	8d	18-Dec-25	27-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																																
	IT-1450	Tape & Finish Walls & Ceilings	8d	29-Dec-25	07-Jan-26	SC_610 - 6 Day Workweek / 10 Hour Days																																
	IT-1460	Prime & Paint Walls & Ceilings	5d	08-Jan-26	13-Jan-26	SC_610 - 6 Day Workweek / 10 Hour Days																																
	IT-1470	Install Fire Alarm Devices	5d	14-Jan-26	19-Jan-26	SC_610 - 6 Day Workweek / 10 Hour Days																																
	IT-1480	Install HVAC Registers	3d	14-Jan-26	16-Jan-26	SC_610 - 6 Day Workweek / 10 Hour Days																																
	IT-1490	Install HVAC Control Devices	5d	14-Jan-26	19-Jan-26	SC_610 - 6 Day Workweek / 10 Hour Days																																
	IT-1500	Set Electrical Panels & Equipment	2d	14-Jan-26	15-Jan-26	SC_610 - 6 Day Workweek / 10 Hour Days																																
	IT-1510	Install Doors / Hardware	5d	14-Jan-26	19-Jan-26	SC_610 - 6 Day Workweek / 10 Hour Days																																
	IT-1520	Pull Elec Feeders	5d	16-Jan-26	21-Jan-26	SC_610 - 6 Day Workweek / 10 Hour Days																																
	IT-1530	Pull Elec Branch Wiring	5d	22-Jan-26	27-Jan-26	SC_610 - 6 Day Workweek / 10 Hour Days																																
	IT-1540	Install Light Fixtures	5d	28-Jan-26	02-Feb-26	SC_610 - 6 Day Workweek / 10 Hour Days																																
	IT-1550	Make Up Elec Panels	5d	28-Jan-26	02-Feb-26	SC_610 - 6 Day Workweek / 10 Hour Days																																
	IT-1560	Install Casework / Countertops	5d	03-Feb-26	07-Feb-26	SC_610 - 6 Day Workweek / 10 Hour Days																																
	IT-1570	Install Tile	5d	09-Feb-26	13-Feb-26	SC_610 - 6 Day Workweek / 10 Hour Days																																
	IT-1580	Install Plumbing Fixtures	4d	14-Feb-26	18-Feb-26	SC_610 - 6 Day Workweek / 10 Hour Days																																
	IT-1590	Install Flooring	5d	19-Feb-26	24-Feb-26	SC_610 - 6 Day Workweek / 10 Hour Days																																
	IT-1600	Install Toilet Accessories	2d	19-Feb-26	20-Feb-26	SC_610 - 6 Day Workweek / 10 Hour Days																																
	IT-1610	Set Racks in IT Room	5d	25-Feb-26	02-Mar-26	SC_610 - 6 Day Workweek / 10 Hour Days																																
	IT-1620	Final Paint	3d	25-Feb-26	27-Feb-26	SC_610 - 6 Day Workweek / 10 Hour Days																																
	IT-1630	Install FEC's	2d	28-Feb-26	02-Mar-26	SC_610 - 6 Day Workweek / 10 Hour Days																																
	IT-1640	Install Low Voltage Devices	5d	28-Feb-26	05-Mar-26	SC_610 - 6 Day Workweek / 10 Hour Days																																
	IT-1650	Install Elec Finish	5d	28-Feb-26	05-Mar-26	SC_610 - 6 Day Workweek / 10 Hour Days																																
	IT-1660	Install Signage	2d	28-Feb-26	02-Mar-26	SC_610 - 6 Day Workweek / 10 Hour Days																																
	IT-1670	Install Lockers	2d	28-Feb-26	02-Mar-26	SC_610 - 6 Day Workweek / 10 Hour Days																																
	IT-1680	Pull LV Cabling into IT Room	15d	03-Mar-26	19-Mar-26	SC_610 - 6 Day Workweek / 10 Hour Days																																
	IT-1690	Final Clean Up	2d	06-Mar-26	07-Mar-26	SC_610 - 6 Day Workweek / 10 Hour Days																																
	IT-1700	Terminate LV Cabling @ Racks	20d	20-Mar-26	11-Apr-26	SC_610 - 6 Day Workweek / 10 Hour Days																																
	Punch /Testing / Inspections			77d	20-Jan-26	18-Apr-26																																
	IT-1710	Pre-Test / Adjust Fire Alarm	5d	20-Jan-26	24-Jan-26	SC_610 - 6 Day Workweek / 10 Hour Days																																
	IT-1720	Start Up HVAC Equipment	5d	03-Feb-26	07-Feb-26	SC_610 - 6 Day Workweek / 10 Hour Days																																
	IT-1730	HVAC Controls Program & Test	5d	09-Feb-26	13-Feb-26	SC_610 - 6 Day Workweek / 10 Hour Days																																
IT-1740	Chlorinate & Disinfect Water	2d	19-Feb-26	20-Feb-26	SC_610 - 6 Day Workweek / 10 Hour Days																																	
IT-1750	Test & Inspect Plumbing	5d	21-Feb-26	26-Feb-26	SC_610 - 6 Day Workweek / 10 Hour Days																																	
IT-1760	HVAC Test & Balance	5d	09-Mar-26	13-Mar-26	SC_610 - 6 Day Workweek / 10 Hour Days																																	
IT-1770	Generate Punchlist	5d	09-Mar-26	13-Mar-26	SC_610 - 6 Day Workweek / 10 Hour Days																																	
IT-1780	Fire Alarm Testing & Sign Off	5d	14-Mar-26	19-Mar-26	SC_610 - 6 Day Workweek / 10 Hour Days																																	
IT-1790	Punchlist Corrections	5d	14-Mar-26	19-Mar-26	SC_610 - 6 Day Workweek / 10 Hour Days																																	
IT-1800	Test & Inspect Electrical	5d	13-Apr-26	17-Apr-26	SC_610 - 6 Day Workweek / 10 Hour Days																																	
IT-1810	Final Inspection	1d	18-Apr-26	18-Apr-26	SC_610 - 6 Day Workweek / 10 Hour Days																																	
Ticket Booths			104d	28-Jul-25	24-Dec-25																																	
Grade Bldg. Pad			4d	28-Jul-25	31-Jul-25																																	
TB-1000	Grade Bldg. Pad	3d	28-Jul-25	30-Jul-25	SC_610 - 6 Day Workweek / 10 Hour Days																																	

▪ Insulate Walls

▪ Hang Drywall @ Walls & Ceilings

▪ Tape & Finish Walls & Ceilings

▪ Prime & Paint Walls & Ceilings

▪ Install Fire Alarm Devices

▪ Install HVAC Registers

▪ Install HVAC Control Devices

▪ Set Electrical Panels & Equipment

▪ Install Doors / Hardware

▪ Pull Elec Feeders

▪ Pull Elec Branch Wiring

▪ Install Light Fixtures

▪ Make Up Elec Panels

▪ Install Casework / Countertops

▪ Install Tile

▪ Install Plumbing Fixtures

▪ Install Flooring

▪ Install Toilet Accessories

▪ Set Racks in IT Room

▪ Final Paint

▪ Install FEC's

▪ Install Low Voltage Devices

▪ Install Elec Finish

▪ Install Signage

▪ Install Lockers

▪ Pull LV Cabling into IT Room

▪ Final Clean Up

▪ Terminate LV Cabling @ Racks

▪ Pre-Test / Adjust Fire Alarm

▪ Start Up HVAC Equipment

▪ HVAC Controls Program & Test

▪ Chlorinate & Disinfect Water

▪ Test & Inspect Plumbing

▪ HVAC Test & Balance

▪ Generate Punchlist

▪ Fire Alarm Testing & Sign Off

▪ Punchlist Corrections

▪ Test & Inspect Electrical

▪ Final Inspection

▪ Grade Bldg. Pad

Exhibit A - Ontario Sports Empire

Addendum 6

ID	Name	Dur	Start	Finish	Calendar	2024							2025							2026							2027					
						A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>																																

Exhibit A - Ontario Sports Empire

Addendum 6

ID	Name	Dur	Start	Finish	Calendar	2024							2025							2026							2027																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																
						A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
	BBF-1570	Install Fire Alarm Devices	5d	27-Feb-26	04-Mar-26	SC_610 - 6 Day Workweek / 10 Hour Days																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					

Milestones

Tilden-Coil

CONSTRUCTORSSM

Building with Integrity Since 1938

Exhibit A - Ontario Sports Empire

Addendum 6

[illegible]

Exhibit A - Ontario Sports Empire

Addendum 6

ID		Name	Dur	Start	Finish	Calendar	2024												2025												2026												2027																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
							A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												

Current

Progress

Critical

Milestones

Summary



Date	Revision	Checked	Approved

Exhibit A - Ontario Sports Empire

Addendum 6

ID	Name	Dur	Start	Finish	Calendar	2024							2025							2026							2027						
						A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	
<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>																																	

Exhibit A - Ontario Sports Empire

Addendum 6

ID	Name	Dur	Start	Finish	Calendar	2024							2025							2026							2027											
						A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>																																						

[illegible]

Exhibit A - Ontario Sports Empire

Addendum 6

ID	Name	Dur	Start	Finish	Calendar	2024							2025							2026							2027																																			
						A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J																														
1	LM-1060	Construct CMU Starter Course	5d	12-Sep-25	17-Sep-25	SC_610 - 6 Day Workweek / 10 Hour Days	<div><div>Construct CMU Starter Course</div><div>Install Under-Slab Plumbing</div><div>Install Under-Slab Electrical</div><div>Fine Grade / Base / Vapor Barrier</div><div>Install SOG Rebar</div><div>Pour SOG</div><div>Cure SOG</div><div>Build CMU Structure (Embeds / H/M Frames)</div><div>Install Roof Framing & Sheet Roof</div><div>Roof</div><div>MEP Penetrations</div><div>Install Roof Drains</div><div>Install Roof / Parapet Flashings</div><div>Install Standing Seam Roofing</div><div>Install Mechanical Equipment & Make MEP Connections</div><div>Install Gutters / Downspouts</div><div>Exterior</div><div>Set Scaffold</div><div>Install Pre-Cast Concrete</div><div>Install Flashings</div><div>Install Windows</div><div>Install Lath & Plaster</div><div>Remove Scaffolding</div><div>Install O/H Coiling Door</div><div>Exterior MEP Finish</div><div>Frame Metal Awnings</div><div>Install Metal Roofing on Awnings</div><div>Interior</div><div>Framing / MEP Rough-In</div><div>Layout / Frame Interior Walls</div><div>Install H/M Door Frames</div><div>Prelim Drywall</div><div>Electrical / FA / LV Wall Rough-In</div><div>Fire Sprinkler Rough-In</div><div>Plumbing Rough-In</div><div>Mechanical Rough-In</div><div>HVAC Controls Rough-In</div><div>O/H Electrical / FA / LV Rough-In</div><div>Frame Ceilings</div><div>HVAC Ceiling Rough-In</div><div>Fire Sprinkler Drops to Ceilings</div><div>Electrical / FA / LV Ceiling Rough-In</div><div>General Finishes</div><div>Insulate Walls</div></div>																																																							
	LM-1070	Install Under-Slab Plumbing	3d	18-Sep-25	20-Sep-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																								
	LM-1080	Install Under-Slab Electrical	3d	22-Sep-25	24-Sep-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																								
	LM-1090	Fine Grade / Base / Vapor Barrier	2d	25-Sep-25	26-Sep-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																								
	LM-1100	Install SOG Rebar	2d	27-Sep-25	29-Sep-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																								
	LM-1110	Pour SOG	1d	30-Sep-25	30-Sep-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																								
	LM-1120	Cure SOG	3d	01-Oct-25	03-Oct-25	7x8, no holidays - 7x8, no holidays																																																								
	LM-1130	Build CMU Structure (Embeds / H/M Frames)	12d	12-Nov-25	25-Nov-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																								
	LM-1140	Install Roof Framing & Sheet Roof	7d	26-Nov-25	05-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																								
	Roof			63d	06-Dec-25	19-Feb-26																																																								
	LM-1150	MEP Penetrations	5d	06-Dec-25	11-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																								
	LM-1160	Install Roof Drains	5d	06-Dec-25	11-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																								
	LM-1170	Install Roof / Parapet Flashings	5d	03-Feb-26	07-Feb-26	SC_610 - 6 Day Workweek / 10 Hour Days																																																								
	LM-1180	Install Standing Seam Roofing	10d	03-Feb-26	13-Feb-26	SC_610 - 6 Day Workweek / 10 Hour Days																																																								
	LM-1190	Install Mechanical Equipment & Make MEP Connections	5d	14-Feb-26	19-Feb-26	SC_610 - 6 Day Workweek / 10 Hour Days																																																								
	LM-1200	Install Gutters / Downspouts	3d	14-Feb-26	17-Feb-26	SC_610 - 6 Day Workweek / 10 Hour Days																																																								
	Exterior			50d	06-Dec-25	17-Feb-26																																																								
	LM-1210	Set Scaffold	3d	06-Dec-25	09-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																								
	LM-1220	Install Pre-Cast Concrete	5d	10-Dec-25	15-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																								
	LM-1230	Install Flashings	5d	10-Dec-25	15-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																								
	LM-1240	Install Windows	10d	16-Dec-25	27-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																								
	LM-1250	Install Lath & Plaster	30d	29-Dec-25	02-Feb-26	SC_610 - 6 Day Workweek / 10 Hour Days																																																								
	LM-1260	Remove Scaffolding	3d	03-Feb-26	05-Feb-26	SC_610 - 6 Day Workweek / 10 Hour Days																																																								
	LM-1270	Install O/H Coiling Door	5d	06-Feb-26	12-Feb-26	5x8, with holidays - 5x8, with holidays																																																								
	LM-1280	Exterior MEP Finish	5d	06-Feb-26	11-Feb-26	SC_610 - 6 Day Workweek / 10 Hour Days																																																								
	LM-1290	Frame Metal Awnings	5d	06-Feb-26	11-Feb-26	SC_610 - 6 Day Workweek / 10 Hour Days																																																								
	LM-1300	Install Metal Roofing on Awnings	5d	12-Feb-26	17-Feb-26	SC_610 - 6 Day Workweek / 10 Hour Days																																																								
	Interior			115d	06-Dec-25	21-Apr-26																																																								
	Framing / MEP Rough-In			48d	06-Dec-25	02-Feb-26																																																								
	LM-1310	Layout / Frame Interior Walls	7d	06-Dec-25	13-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																								
	LM-1320	Install H/M Door Frames	3d	11-Dec-25	13-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																								
	LM-1330	Prelim Drywall	5d	15-Dec-25	19-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																								
	LM-1340	Electrical / FA / LV Wall Rough-In	10d	15-Dec-25	26-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																								
	LM-1350	Fire Sprinkler Rough-In	5d	15-Dec-25	19-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																								
	LM-1360	Plumbing Rough-In	8d	20-Dec-25	30-Dec-25	SC_610 - 6 Day Workweek / 10 Hour Days																																																								
	LM-1370	Mechanical Rough-In	8d	31-Dec-25	09-Jan-26	SC_610 - 6 Day Workweek / 10 Hour Days																																																								
	LM-1380	HVAC Controls Rough-In	5d	31-Dec-25	06-Jan-26	SC_610 - 6 Day Workweek / 10 Hour Days																																																								
	LM-1390	O/H Electrical / FA / LV Rough-In	10d	10-Jan-26	21-Jan-26	SC_610 - 6 Day Workweek / 10 Hour Days																																																								
	LM-1400	Frame Ceilings	5d	22-Jan-26	27-Jan-26	SC_610 - 6 Day Workweek / 10 Hour Days																																																								
	LM-1410	HVAC Ceiling Rough-In	5d	28-Jan-26	02-Feb-26	SC_610 - 6 Day Workweek / 10 Hour Days																																																								
	LM-1420	Fire Sprinkler Drops to Ceilings	5d	28-Jan-26	02-Feb-26	SC_610 - 6 Day Workweek / 10 Hour Days																																																								
	LM-1430	Electrical / FA / LV Ceiling Rough-In	5d	28-Jan-26	02-Feb-26	SC_610 - 6 Day Workweek / 10 Hour Days																																																								
	General Finishes			57d	14-Feb-26	21-Apr-26																																																								
	LM-1440	Insulate Walls	2d	14-Feb-26	16-Feb-26	SC_610 - 6 Day Workweek / 10 Hour Days																																																								

 Current
  Milestones

 Progress
  Summary

 Critical



Date	Revision	Checked	Approved

Exhibit A - Ontario Sports Empire

Addendum 6

[illegible]

Exhibit A - Ontario Sports Empire

Addendum 6

ID		Name	Dur	Start	Finish	Calendar	2024					2025					2026					2027					
							A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
1		PLA-1070	Place Base	5d	16-Aug-25	21-Aug-25	SC_610 - 6 Day Workweek / 10 Hour Days																				<div><div><div>▮ Place Base</div><div>▮ Place Asphalt</div><div>▣ Cure Asphalt</div><div>▮ Install Lights</div><div>▮ Form / Rebar / Pour Sidewalks</div><div>▣ Install Pavers</div><div>▣ Complete Irrigation / Landscaping</div></div><div><div>▮ Grade Parking Lot</div><div>▣ Install U/G Storm Drain / Fire Water</div><div>▣ Install U/G Electrical</div><div>▣ Form / Rebar / Pour Curb</div><div>▮ Install Irrigation Mains / Sleeves</div><div>▮ Place Light Pole Foundations</div><div>▮ Fine Grade</div><div>▮ Place Base</div><div>▮ Place Asphalt</div><div>▣ Cure Asphalt</div><div>▣ Install Lights</div><div>▣ Form / Rebar / Pour Sidewalks</div><div>▣ Install Pavers</div><div>▣ Complete Irrigation / Landscaping</div></div><div><div>▮ Grade Parking Lot</div><div>▮ Install U/G Storm Drain / Fire Water</div><div>▮ Install U/G Electrical</div><div>▮ Form / Rebar / Pour Curb</div><div>▮ Install Irrigation Mains / Sleeves</div><div>▮ Place Light Pole Foundations</div><div>▮ Fine Grade</div><div>▮ Place Base</div><div>▮ Place Asphalt</div><div>▣ Cure Asphalt</div><div>▮ Install Lights</div><div>▮ Form / Rebar / Pour Sidewalks</div><div>▣ Install Pavers</div><div>▣ Complete Irrigation / Landscaping</div></div><div><div>▮ Clean / Sweep / Pressure Wash Parking Lots</div></div><div><div>▣ Corrections / Slurry / Seal Parking</div><div>▮ Generate Punch List / WTC List</div><div>▮ Punch List Complete</div></div></div>
		PLA-1080	Place Asphalt	2d	22-Aug-25	23-Aug-25	SC_610 - 6 Day Workweek / 10 Hour Days																				
		PLA-1090	Cure Asphalt	14d	24-Aug-25	06-Sep-25	7x8, no holidays - 7x8, no holidays																				
		PLA-1100	Install Lights	5d	25-Aug-25	29-Aug-25	SC_610 - 6 Day Workweek / 10 Hour Days																				
		PLA-1110	Form / Rebar / Pour Sidewalks	5d	25-Aug-25	29-Aug-25	SC_610 - 6 Day Workweek / 10 Hour Days																				
		PLA-1120	Install Pavers	5d	30-Aug-25	05-Sep-25	SC_610 - 6 Day Workweek / 10 Hour Days																				
		PLA-1130	Complete Irrigation / Landscaping	7d	06-Sep-25	13-Sep-25	SC_610 - 6 Day Workweek / 10 Hour Days																				
		Parking Lot B		56d	01-Jul-25	18-Sep-25																					
		PLB-1000	Grade Parking Lot	4d	01-Jul-25	05-Jul-25	SC_610 - 6 Day Workweek / 10 Hour Days																				
		PLB-1010	Install U/G Storm Drain / Fire Water	8d	14-Jul-25	22-Jul-25	SC_610 - 6 Day Workweek / 10 Hour Days																				
		PLB-1020	Install U/G Electrical	6d	23-Jul-25	29-Jul-25	SC_610 - 6 Day Workweek / 10 Hour Days																				
		PLB-1030	Form / Rebar / Pour Curb	8d	04-Aug-25	12-Aug-25	SC_610 - 6 Day Workweek / 10 Hour Days																				
		PLB-1040	Install Irrigation Mains / Sleeves	4d	13-Aug-25	16-Aug-25	SC_610 - 6 Day Workweek / 10 Hour Days																				
		PLB-1050	Place Light Pole Foundations	5d	13-Aug-25	18-Aug-25	SC_610 - 6 Day Workweek / 10 Hour Days																				
		PLB-1060	Fine Grade	3d	19-Aug-25	21-Aug-25	SC_610 - 6 Day Workweek / 10 Hour Days																				
		PLB-1070	Place Base	4d	22-Aug-25	26-Aug-25	SC_610 - 6 Day Workweek / 10 Hour Days																				
		PLB-1080	Place Asphalt	2d	27-Aug-25	28-Aug-25	SC_610 - 6 Day Workweek / 10 Hour Days																				
		PLB-1090	Cure Asphalt	14d	29-Aug-25	11-Sep-25	7x8, no holidays - 7x8, no holidays																				
		PLB-1100	Install Lights	4d	29-Aug-25	03-Sep-25	SC_610 - 6 Day Workweek / 10 Hour Days																				
		PLB-1110	Form / Rebar / Pour Sidewalks	5d	29-Aug-25	04-Sep-25	SC_610 - 6 Day Workweek / 10 Hour Days																				
		PLB-1120	Install Pavers	5d	05-Sep-25	10-Sep-25	SC_610 - 6 Day Workweek / 10 Hour Days																				
		PLB-1130	Complete Irrigation / Landscaping	7d	11-Sep-25	18-Sep-25	SC_610 - 6 Day Workweek / 10 Hour Days																				
		Parking Lot C		54d	07-Jul-25	19-Sep-25																					
		PLC-1000	Grade Parking Lot	3d	07-Jul-25	09-Jul-25	SC_610 - 6 Day Workweek / 10 Hour Days																				
		PLC-1010	Install U/G Storm Drain / Fire Water	5d	23-Jul-25	28-Jul-25	SC_610 - 6 Day Workweek / 10 Hour Days																				
		PLC-1020	Install U/G Electrical	4d	30-Jul-25	02-Aug-25	SC_610 - 6 Day Workweek / 10 Hour Days																				
		PLC-1030	Form / Rebar / Pour Curb	5d	13-Aug-25	18-Aug-25	SC_610 - 6 Day Workweek / 10 Hour Days																				
		PLC-1040	Install Irrigation Mains / Sleeves	5d	19-Aug-25	23-Aug-25	SC_610 - 6 Day Workweek / 10 Hour Days																				
		PLC-1050	Place Light Pole Foundations	4d	19-Aug-25	22-Aug-25	SC_610 - 6 Day Workweek / 10 Hour Days																				
		PLC-1060	Fine Grade	2d	25-Aug-25	26-Aug-25	SC_610 - 6 Day Workweek / 10 Hour Days																				
		PLC-1070	Place Base	2d	27-Aug-25	28-Aug-25	SC_610 - 6 Day Workweek / 10 Hour Days																				
		PLC-1080	Place Asphalt	3d	29-Aug-25	02-Sep-25	SC_610 - 6 Day Workweek / 10 Hour Days																				
		PLC-1090	Cure Asphalt	14d	03-Sep-25	16-Sep-25	7x8, no holidays - 7x8, no holidays																				
		PLC-1100	Install Lights	3d	03-Sep-25	05-Sep-25	SC_610 - 6 Day Workweek / 10 Hour Days																				
		PLC-1110	Form / Rebar / Pour Sidewalks	5d	03-Sep-25	08-Sep-25	SC_610 - 6 Day Workweek / 10 Hour Days																				
		PLC-1120	Install Pavers	5d	09-Sep-25	13-Sep-25	SC_610 - 6 Day Workweek / 10 Hour Days																				
		PLC-1130	Complete Irrigation / Landscaping	5d	15-Sep-25	19-Sep-25	SC_610 - 6 Day Workweek / 10 Hour Days																				
		Clean Up Parking Lots		5d	17-Sep-25	22-Sep-25																					
		A11350	Clean / Sweep / Pressure Wash Parking Lots	5d	17-Sep-25	22-Sep-25	SC_610 - 6 Day Workweek / 10 Hour Days																				
		Corrections / Slurry / Seal Parking Lots		21d	20-May-26	12-Jun-26																					
		PLC-1140	Corrections / Slurry / Seal Parking Lots	10d	20-May-26	01-Jun-26	SC_610 - 6 Day Workweek / 10 Hour Days																				
		PLZB-1370	Generate Punch List / WTC List	5d	02-Jun-26	06-Jun-26	SC_610 - 6 Day Workweek / 10 Hour Days																				
		PLZB-1380	Punch List Complete	5d	08-Jun-26	12-Jun-26	SC_610 - 6 Day Workweek / 10 Hour Days																				
		Steel Fencing		52d	28-Mar-26	27-May-26																					

 Current
  Progress
  Critical
  Milestones
  Summary



Date	Revision	Checked	Approved

Exhibit A - Ontario Sports Empire

Addendum 6

ID	Name	Dur	Start	Finish	Calendar	2024												2025												2026												2027																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O						N						D						J						F						M						A						M						J						J						A						S						O					

Current

Progress

Critical

Milestones

Summary



Tilden-Coil
CONSTRUCTORSTM
Building with Integrity Since 1938

Date	Revision	Checked	Approved